

Water Supply Roadmap Update – Petaluma River Brackish Desalination

OPERATIONS COMMITTEE

MEETING

September 15, 2023




Overview

- Roadmap Projects Summary
- Petaluma River Brackish Desalination
- Initial Investigation and Results
- Proposed further investigation
- Schedule
- Next Steps & Recommendation

Water Supply Roadmap: Short term Actions Status and Schedule

- Soulajule Pump Station Electrification reviewing options for power, estimate completion end of 2025
- Phoenix to Bon Tempe Pre-design selecting alignment and determining pumping capacity, estimate completion early 2026
- Stream Flow Automation Equipment installation in 2023, calibration over 2024 and continued manual monitoring to ensure no adverse affects aquatic species
- Water Efficiency Refining incentives, updating educational programs and Master Plan
- Water Loss Deeper dive into water loss technologies, anticipate report and recommendations in early 2024


Water Supply Roadmap: Schedule



Petaluma River Brackish Desalination


- Identified in Strategic Water Supply Assessment as possible project
- Project concept withdraw brackish groundwater not suitable for potable or irrigation usage and treat to potable standards
- Partnered with City of Petaluma to investigate potential for water supply

Figure C-19. Proposed location of RO plant, concentrate storage ponds and associated pipelines.



Initial Investigation

- Saline water up to 1,000 mg/L
 Total Dissolved Solids
- Brackish Water –1,000mg/L TDS to ~10,000 mg/L TDS
- Majority of existing wells are not saline water



Petaluma Valley Groundwater Availability

In the basin there is no water to support the development of a brackish desalination plant or additional pumping of existing groundwater.




Figure ES-6. Water Budget for Current Period (2012-2018)

Proposed Investigation


- Opportunity to develop a new alternative for desalination
- Determine whether a sub surface hydraulic connection is present at or near San Pablo Bay.
- Review existing lithological data
- Review Airborne Electromagnetic survey data
- IF a hydraulic channel is indicated field work would be required



Project Team

	 Kennedy Jenks Kennedy Jenks Kennedy Jenks Kennedy Jenks 						
PHASE 1 Desktop Study	GEOSCIENCE	 Geoscience Support Services, Inc. (Geoscience) Lead for hydrogeologic research Responsible for conducting review of well data, evaluation of location for exploratory boreholes and prepartion of a exploratory drilling workplan Will provide on-site supervision of drilling activiites, including construction management during drilling and support regulatory activities 					
	RAMBOLL	 Ramboll Americas Engineering Solutions (Ramboll) Conducted recent Statewide airborne electromagnetic (AEM) survey, performed under a contract with the California Department of Water Resources Lead desktop study to evaluate AEM data Responsible for anlaysis and interpretation of AEM data focused on the paleo channel-like feature 					
		 Drilling Contractor (TBD) Upon confirmation of the existance of a paleochannel, a drilling contractor will be selected via an approved District process/contracting vehicle Lead exploratory investigation, includeing sonic drilling and sampling services 					

Project Approach



Key Scope of Work and Deliverables

Table 1 – Tasks and Major Deliverables for Phase 1 and Phase 2

Task	Major Deliverables		
Phase 1: Desktop Study			
Task 1 – Project Management and Quality Assurance/Quality Control (QA/QC)	 Agendas, meeting materials and minutes 6 monthly project status reports and invoices 		
Task 2 – Develop Preliminary Project Concept and Cost Update	 Project Summary Sheet with Map Data Request and Tracking Table Preliminary High Level Cost Estimate Table 	_	PHASE : Desktoj
Task 3 – Desktop Research Using the Existing AEM Survey Data	 Agenda, meeting materials and minutes Dataset for AEM sensitivity analysis TM – Analysis of AEM Data Exploratory Borehole Summary Table and Map 		Study
Phase 2: Exploratory Drilling ¹		_	
Task 1 – Project Management and Quality Assurance/Quality Control (QA/QC)	 Agendas, meeting materials and minutes Additional monthly project status reports and invoices (TBD) 		
Task 4 – Preparation of Exploratory Drilling Workplan and Permitting Assistance	 Exploratory Drilling Workplan (Draft and Final) Supporting documents for NPDES compliance and a NOI Agenda, meeting materials and minutes 		
Task 5 – Exploratory Borehole Drilling and Depth Specific Water Quality Testing	 TM – Exploratory Borehole Drilling Outcomes 		
Task 6 – Additional Services (not scoped)	To be scoped and authorized as-requested]	

¹ Anticipated tasks and deliverables for Phase 2 will be reviewed and confirmed at the end of Phase 1 are not scoped nor funded at this time.

11

Project Schedule

Tasks, Meetings and Key Deliverables		2023				2024								
	Sept	Oct	Nov	Dec	Jan	Feb		Mar	Apr	May	Jun	July	Aug	Sept
		1	Phase 1 - D	esktop Stud	¥			Phase 2 - Exploratory Drilling ⁽¹⁾						
Notice to Proceed							_	+						
Task 1 - Project Management and QA/QC														
Meetings and Progress Calls	Kick-off	3	2	ন		<u>)</u> ප		Kick-off	3	ন	2		2	ন
Status Reports and Invoices		~	✓	~	~	~		✓	\checkmark	~	~	✓	~	~
Task 2 - Develop Preliminary Project Concept and Cost Updat	e													
Project summary sheet, data request, cost estimate			•		~									
Task 3 - Desktop Research Using the Existing AEM Survey Dat	a	·												
Task 3.1 - Data Collection and Review							Viability							
Task 3.2 - Sensitivity Analysis				د 🔶	~		Viat							
Task 3.3 - Evaluation of Exploratory Boreholes					◆ 3	✓	Based on							
Task 4 - Preparation of Exploratory Drilling Workplan and Per	mitting Assistanc	e					Base							
Task 4.1 - Exploratory Drilling Workplan							OFF RAMP	* •	✓					
Task 4.2 - Permitting Compliance Assistance							DFF R							
Task 4.3 - Exploratory Drilling Meetings								C	0	C				
Task 5 - Exploratory Borehole Drilling and Depth Specific Wat	er Quality Testin	g						Confirm Driller Scope/Fee based on number of wells and schedule						
Task 5.1 - Construction Management														
Task 5.2 - Exploratory Borehole Sonic Drilling														
Task 5.3 - Evaluate Geophysical Logs														
Task 5.4 - Depth Specific Water Quality Sampling														
Task 5.5 - Mechanical Grading Analysis														
Task 5.6 - Draft and Final Technical Memorandum													* •	✓
Task 6 – Future Services (Not Funded)								nitiate Scopir	ng (Simulpro	be water qu	ality assessn	nent and othe	er investgiati	ons needed)

⁽¹⁾ Phase 2 schedule to be refined at/near completion of Phase 1 based on number of wells to be drilled and availability of drilling contractor.

LEGEND							
Meetings		Deliverables					
Progress Status Calls	כ	Interim/Admin Draft					
Site Visit	0	Draft					
GSA Briefing	ମ	Final					

Fee Estimate

Table 2 – Estimated Budget for Phase 1

TASK DESCRIPTION	KJ Total Hours	KJ Total Labor	Geoscience®	ODCs	Total Labor + Subs + Expenses	
Phase 1: Desktop Study						
Task 1 - Project Management and QA/QC (Phase 1)	113	\$30,066	\$5,941	\$300	\$36,308	
Task 2 - Develop Preliminary Project Concept and Cost Update	80	\$19,739	\$5,025	\$0	\$24,764	
Task 3 - Desktop Research Using the Existing AEM Survey Data	0	\$0	\$63,571	\$0	\$63,571	
Subtotal Phase 1	193	\$49,806	\$74,537	\$300	\$124,643	
Phase 2: Exploratory Drilling ^b						
Task 1 - Project Management and QA/QC (Phase 2)						
Task 4 - Preparation of Exploratory Drilling Workplan and Permitting Assistance	Scope and Effort to be confirmed after Phase 1					
Task 5 - Exploratory Borehole Drilling and Depth Specific Water Quality Testing						
Task 6 – Additional Services (Not Scoped) ^c						
Subtotal Phase 2	TBD	TBD	TBD	TBD	TBD	
Total Project	TBD	TBD	TBD	TBD	TBD	

* Fee for Geosciences includes services performed by Ramboll (Phase 1) and may include Drilling Contractor (Phase 2).

^b Fee for Phase 2 is not provided at this time, as the results from the desktop study will inform the number of wells to be drilled and the level of effort.

^c Additional services may be identified and scoped as part of Phase 2 or after initial results from field investigations are completed.

Summary and Recommendation

- Brackish desalination is a key element of the Integrated Roadmap selected by the Board.
- Opportunity to adapt our project to identify a potential hydraulic connection to San Pablo Bay that may facilitate development of an alternative desalination water supply project.
- Kennedy Jenks, Ramboll and Geoscience have the necessary experience and technical ability to deliver this work.
- Staff request that the Committee refer this item to the full board for consideration.